令和5年度 パートナーシップ排雪工程表(南地区)

作成日 令和6年3月11日

施	決	I			1	2月																													3月										
工会	定番	町 内 会 名 道路延長	₹(Km)	実施状況		<u>2л</u> 1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	1	2	3	4	5	6		8	9		
社	世号		以上 10m未満			1 木	金	±	日	亰	火	水	木	金	±	日	月	火	水	木	金	±	日	月	火	水	木	金	±	日	月	火	水	木	金	±	日	月	火	水	末	金	主		
	36	菊水4・5条3丁目 0.818 0.2	41 0.577	作業完了	予定 実施																																								
	20	菊水2・3条3丁目 0.322	0.322	作業完了	予定 実施																																								
	53	菊水1条3丁目 0.382	0.382	作業完了	予定 実施																																								
	54	菊水1条4丁目 0.357	0.357	作業完了	予定 実施																																								
	13	菊水3条4丁目 0.434 0.1	56 0.278	作業完了	予定 実施																																								
	35	菊水3条5丁目 0.689 0.3	15 0.374	作業完了	予定 実施																																								
	8	菊水1条1丁目 0.177 0.1	04 0.073	作業完了	予定 実施																																								
	48	菊水2条1丁目 0.490 0.1	81 0.309	作業完了	予定 実施																																								
	59	菊水3条1丁目 0.911 0.3	77 0.534	作業完了	予定 実施																																				ightharpoons				
	46	菊水4条1丁目 0.933 0.4	89 0.444	作業完了	予定 実施																																								
	31	菊水5条1丁目 0.902 0.3			予定 実施																																				\equiv				
道央舗	25	菊水4・5条2丁目 0.794 0.0	71 0.723	作業完了	予定 実施																																								
	61	菊水北第2 0.872	0.872		予定 実施																																								
	63	菊水北第4 0.641	0.641		予定 実施																																								
舗	65	菊水北第6 1.096 0.1			予定 実施																																								
坦	64	菊水北第5 0.974 0.2			予定 実施																																								
	62	菊水北第3 0.589 0.2			予定 実施 予定																																								
	60	菊水北第1 0.811 0.1			実施																																				_				
		菊水8条3丁目第1 0.659 0.3			実施																																				\dashv				
		菊水8条3丁目第2 0.837 0.3			実施																																				_				
		菊水7条3丁目第1 0.122 0.0 菊水7条3丁目第2 0.129 0.0			実施																																				_				
	67 66	東札幌中央 1.240	1.240		実施 予定																																				\dashv				
		東札幌中央 1.240	0.097		実施 予定																																				\equiv				
	21	東札幌563 0.170	0.097		実施 予定																																								
	42	除排雪協力会 0.173 東札幌緑栄会 0.155		作業完了	実施 予定																																				$\overline{}$				
					実施 予定																																				\rightarrow				
	43	1号線有志会 0.447	0.447		実施 予定																																				\Rightarrow				
	55	柏丘 3.840 1.0			実施 予定																_						_														\Rightarrow				
	- 50	11111 0.040 1.0	2.020	11 - 12 - 1	実施																																								

令和5年度 パートナーシップ排雪工程表(南地区)

作成日 令和6年3月11日

施	決		W 55 34 5 ()			2月																	3月	1																		
工会	定番	町内会名	道路延長(Кm)	実施状況	•	1	2	3	4	5 6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	1	2	3	4	5		7		9
社	号		合計 10m以上10m未	満		木	金	±	日	1 火	水	木	金	土	日	月	火	水	木	金	±	日	月	火	水	木	金	±	日	月	火	水	木	金	土	日	月	火	水	木	金	±
	16	栄自治会	1.200	作業完了	予定 実施																														-							
	26	下白石東	1.753 0.077 1.676	作業完了	予定 実施																																					
	52	栄通17丁目	2.004 0.077 1.927	作業完了	予定実施																																					
	38	栄通19·20丁目	2.900 0.542 2.358	作業完了	予定実施																																		_	_		
開発	33	学通18丁目	1.348 0.689 0.659	作業完了	予定実施																																					
· 運輸建設 -		みつば	2.670 0.489 2.181	作業完了	予定実施																																		_	<u></u>	<u></u>	
	58	旭	8.465 1.862 6.603	作業完了	予定																																		_	<u></u>	<u></u>	
	34	南郷東	1.560 0.046 1.514		実施 予定																																		<u></u>	#		
	50	学通東	1.520 1.520		実施 予定																																<u></u>	<u></u>	<u></u>	\pm	\Rightarrow	
	15	*************************************	1.426 1.426		実施 予定																																_		\perp		_	
	12	栄通6丁目	1.560 0.266 1.294		実施 予定																																			_		
-	<u> </u>				実施 予定											<u> </u>		<u> </u>					<u> </u>			<u> </u>									\dashv		井	\Rightarrow	井	\dashv	\dashv	=
			2.906 0.149 2.757		実施																					+								+	4		\dashv	\dashv	#	#	#	_
	-	白石中央東親交会			実施																																_	_	_	_	_	
	32	南郷丘	3.480 0.142 3.338		実施																																_	_	_	_	_	
	14	南郷通3丁目	1.191 1.191		実施																																			_		
北	11	栄通2·3	1.370 1.370		実施																																					
英		栄通西	0.358 0.358		実施																																			_		
木下		東札幌1条	0.921 0.921		実施																																_	_	_	_	_	
V	28	東札幌3条	0.873 0.873		実施																																_	_	_	_	_	
	40	東札幌4条	0.301 0.301		実施																								_						_		_	_	\Rightarrow	丰	\rightrightarrows	
	27	東札幌第3	0.260 0.260		予定 実施																																			_		
	18	中央第1町内会排雪40.41.42仲通会			予定 実施																																			_	_	
	19	中央第1町内会 除排雪その1	0.343 0.167 0.176		予定 実施																																			#	<u></u>	
	24	白石中央南親交会	3.166 0.090 3.076	作業完了	予定 実施																																<u></u>		<u></u>	<u></u>		
	49	南郷17道職員自治会	0.286 0.191 0.095	作業完了	予定 実施																																					
	9	東白石	1.143	作業完了	予定 実施																																			=		
	47	柏	6.011 1.218 4.793	作業完了	予定 実施																																					
,	56	白石共栄第3	2.259 0.279 1.980	作業完了	予定 実施																																					
1 1	41	あけぼの	2.916 2.916	作業完了	予定実施																																\dashv	—	4	\dashv	=	
ウ	57	本郷通11丁目南2-5 ささえる会	0.119 0.119	作業完了	予定実施																																\dashv	—	7	\dashv	—	=
設	10	東友会	0.146 0.146	作業完了	予定実施																																=		7	#	#	
	39	栄通7丁目	0.858 0.858	作業完了	予定実施																																=			#		
	37	南郷中央会	1.185 0.327 0.858	作業完了	予定実施																																=		#	#	=	
	44	南郷友和会	0.119 0.119	作業完了	予定実施																																\dashv	_	\dashv	#	_	
<u> </u>		I	1 1		スル	<u> </u>					1	1	-	1			1										I			1		l l				_						